

Microplan Support – FAQ



Installation check list

| Item | Yes | No | Remarks |
|--|-----|----|---------|
| Test bench has no damages due to transportation | | | |
| Test bench and its accessories are unpacked | | | |
| Test bench is positioned in a flat area suitable to | | | |
| stand its weight. | | | |
| Minimum ventilation and ambient conditions (as per | | | |
| the installation requirements) are ensured in the area | | | |
| where the test bench is located | | | |
| Gas supply has been connected to the test bench gas | | | |
| inlet as per installation requirements | | | |
| Water supply has been connected to the test bench | | | |
| water inlet as per installation requirements | | | |
| Cooling water supply has been connected to the test | | | |
| bench cooling water inlet as per installation | | | |
| requirements | | | |
| Compressed air supply has been connected to the test | | | |
| bench gas inlet as per installation requirements | | | |
| Water drains of the test bench has been connected to | | | |
| factory drains as per installation requirements | | | |
| All water, gas and compressed air inlet lines have | | | |
| been tested and are leak free | | | |
| PC has been connected as per installation guide | | | |
| instructions | | | |
| USB software license key is plugged into the PC | | | |
| Test bench has been connected to factory electrical | | | |
| supply as per installation requirements, electrical | | | |
| diagrams and installation guide | | | |
| Flexible hoses' connections have been tested and are | | | |
| leak free | | | |
| The accessories of the test bench (fume analyzer etc.) | | | |
| have been installed as per installation guide | | | |
| instructions | | | |
| (when applicable) Signals to interface test bench with | | | |
| the assembly line have been wired as per installation | | | |
| requirements | | | |
| First start-up and flushing procedure have been | | | |
| performed as per installation guide instructions | | | |